COMPLETION REPORT

1. Name of Work : Drilling of Borewell and Providing Pump and Motor and Laying Pipeline in Ward No 05 Byatarayanapura sub Division

2. Sanctioned Estimate No. & Dt : Rs. 172CERNO 172 27/3/20
3. Amount as per tender : Rs. 13 03860618/-
4. Head of Account which is Chargeble : P1771 Zone work pow work
5. Work order No. Dt : 06-10-2020
6. Work Code : 005-20-000110
7. Name of Contractor : Channigarayaswamy
8. a.Time stipulated for completion of work : 15-01-2021

   b.Dealy in execution of Work : M.B No. 3533
9. Measurement recorded in : Page No. 353226 to 353241
10. Check Measurement of the Asst : 15-01-2021

    Asst. Exe. Eng./Exe.Eng : M.B. No. 3533

    Page No. 353226 to 353241
11. Name of the Office / Official Incharge of the work : B.S. Shridhar Maharteshkumar.
12. a.Asst. Engineer. :

    b.Asst.Exe. Engineer :

Sanctioned Estimate amount	Amount claims as per Actually vide as per bills	DIFFERENCE		
		Excess	Savings	Remarks
Rs. 15.00 lakhs	Rs. 14 06600/- + Includes GST for Applicable Items + Escom Charges	—	Rs. 93400	(-) 4.51% Below

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Asst. Engineer

Asst. Executive Engineer
Sub division
BBMP

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು